

Arizona State Transportation Board

**Annual Report On The
Statewide Transportation Acceleration Needs (STAN) Account**

Submitted To

**The Honorable Doug Ducey
Governor, State of Arizona**

**The Honorable Steve Yarbrough
President, Arizona State Senate**

**The Honorable Javan D. Mesnard
Speaker, Arizona House of Representatives**

As of July 1, 2017

Annual Report

Statewide Transportation Acceleration Needs (STAN) Account

BACKGROUND

Laws 2006, Chapter 345, Section 9 established the Statewide Transportation Acceleration Needs (STAN) Account in order to provide funding for critically needed highway construction projects throughout Arizona. This report is pursuant to paragraph (L) which requires the State Transportation Board to submit a report to the Governor, President of the Senate, and Speaker of the House on the status of the STAN account on or before July 1 of each year.

FUNDING HISTORY

Laws 2006, Chapter 344, Section 48 provided initial funding for the STAN Account in the form of a \$245,000,000 appropriation from the State General Fund, and a \$62,000,000 appropriation from the State Highway Fund. Laws 2006, Chapter 345, Section 9 allows the State Transportation Board to invest these funds with the State Treasurer, and allows all monies earned on the investment of these funds to be deposited to the STAN Account.

Laws 2007, Chapter 267 established two new sub-accounts within the STAN Account, namely the Reimbursement of Interest Costs sub-account, and the Roads of Regional Significance Congestion Mitigation sub-account. Laws 2007, Chapter 267 appropriated \$10,000,000 from the STAN Account into each sub-account.

Laws 2007, Chapter 255 appropriated \$62,000,000 from the State Highway Fund to the STAN Account. Laws 2008, Chapter 53 later transferred \$42,000,000 from the STAN Account to the Department of Public Safety.

Laws 2009, First Special Session, Chapter 1 transferred \$104,000,000 of State General Funds originally appropriated to the STAN Account back to the State General Fund.

In addition, \$10,000,000 has been reserved in STAN funding pursuant to Laws 2009, Third Special Session, Chapter 7, Section 43. A STAN Restoration Account was established and \$10,000,000 was transferred to this account in August, 2010. The project approved for these funds was SR 24, Williams Gateway Freeway and all \$10,000,000 has now been expended.

Chapter 345, Section 9 directed that all funds in the STAN Account be allocated to certain counties and groups of counties based on population thresholds. As written, funding in the STAN Account were to be allocated as follows:

Maricopa County	60%
Pima County	16%
All Other Counties (Combined)	24%

While the original project approvals were consistent with this split, the transfer of the \$104,000,000 of STAN funds as required in Laws 2009, First Special Session, Chapter 1, did not allow this split to be achieved. Since all of the other STAN projects were approved and underway at the time of the transfer, there was no opportunity to re-allocate funding among the three regions and the impact of the transfer fell disproportionately on projects in Maricopa County (see Project History section for further detail).

Annual Report Statewide Transportation Acceleration Needs (STAN) Account

As of June 30, 2012, all appropriations had been fully deposited to, or transferred from, the STAN Account. As of June 30, 2017, the STAN Account and its sub-accounts have earned \$34,789,907.18 in interest and have disbursed \$257,340,714.30 in project costs. The ending balance as of June 30, 2017 was \$613,752.83, which is obligated to the final two STAN-funded projects, both of which are currently under construction (see Project History).

PROJECT HISTORY

In Fiscal Year 2007, the State Transportation Board, working in conjunction with the state's Metropolitan Planning Organizations (MPOs) and Councils of Governments (COGs), approved 10 highway construction projects for funding. It also approved 6 design projects associated with the 10 highway projects (the other four projects having already been designed). In addition, the Board approved funding for right-of-way protection on the planned Williams Gateway Freeway. The total approved STAN funding for these projects is \$319,500,000. Because of the STAN funding, the projects approved by the Board were expected to be accelerated from one to fourteen years.

In Fiscal Year 2008, the State Transportation Board approved \$8,000,000 to accelerate SR 77 in Pima County from Calle Concordia to Tangerine Road. In addition, it approved \$10,000,000 from the Reimbursement of Interest Costs sub-account to reimburse the MAG region and the cities of Goodyear, Avondale and Litchfield Park for certain interest costs associated with the acceleration of work on I-10 from Loop 101 to Sarival Road. The Board also approved \$10,000,000 from the Roads of Regional Significance and Congestion Mitigation sub-account for the acceleration of a project in the Town of Queen Creek. Finally, the Board took action to slightly adjust the level of funding for three MAG region design projects and two PAG region construction projects originally approved in FY 2007.

As a result of the transfer of \$104,000,000 from the STAN Account to the State General Fund as required by Laws 2009, First Special Session, Chapter 1, Section 28, STAN funding for three projects was eliminated. The three projects impacted by this transfer were:

Route: Interstate 10

Project Location: Verrado Way to Sarival Road

Project Description: Construct one additional general purpose lane in each direction

Estimated Cost: \$43,200,000

STAN Expenditures: \$0

Project Status: Project was selected for funding with American Reinvestment and Recovery Act (ARRA) funds and has been completed.

Years Project Accelerated: 14 Years

Route: Interstate 17

Project Location: SR 74 to Anthem Way

Project Description: Construct one additional general purpose lane in each direction

Estimate Cost: \$30,500,000

STAN Expenditures: \$0

Project Status: Project was selected for funding with American Reinvestment and Recovery Act (ARRA) funds and has been completed.

Year Project Accelerated: 14 Years

Annual Report
Statewide Transportation Acceleration Needs (STAN) Account

Route: SR 802, Williams Gateway Freeway

Project Location: Santan Freeway to Ellsworth Road

Project Description: Advance acquisition of right-of-way

Estimated Cost: \$20,400,000

STAN Expenditures: \$10,000,000.00

Project Status: City of Mesa provided funding through the issuance of Highway Project Advancement Notes (HPANs); the project is completed.

Years Project Accelerated: 7 Years

In Fiscal Year 2014, the State Transportation Board approved \$1,100,000 in STAN funds for SR 86 from Valencia to Kinney in Pima County. In addition, \$16,700,000 was approved for US 60, Silver King Section and Superior Streets in Pinal County.

PROJECT DETAILS

The following section details each individual project approved by the State Transportation Board for STAN funding.

Maricopa County Projects

Route: Interstate 10

Project Location: Verrado Way to Sarival Road

Project Description: Design Project

Estimated Cost: \$2,700,000

Expenditures to Date: \$2,484,666

Project Status: Design complete

Years Project Accelerated: 13 Years

Route: Interstate 17

Project Location: SR 74 to Anthem Way

Project Description: Design Project

Estimated Cost: \$2,600,000

Expenditures to Date: \$2,509,334

Project Status: Design complete

Years Project Accelerated: 14 Years

Route: Loop 101, Pima Freeway

Project Location: Tatum Boulevard to Princess Drive

Project Description: Design Project

Estimated Cost: \$2,500,000

Expenditures to Date: \$1,342,729

Project Status: Design complete

Years Project Accelerated: 2 Years

Annual Report
Statewide Transportation Acceleration Needs (STAN) Account

Route: Loop 101, Pima Freeway
Project Location: Tatum Boulevard to Princess Drive
Project Description: Construct one additional high-occupancy vehicle (HOV) lane in each direction
Estimated Cost: \$30,000,000
Expenditures to Date: \$16,310,522
Project Status: Project is complete
Years Project Accelerated: 3 Years

Route: Loop 101, Price Freeway
Project Location: Baseline Road to Santan Freeway
Project Description: Design Project
Estimated Cost: \$3,000,000
Expenditures to Date: \$1,959,089
Project Status: Design complete
Years Project Accelerated: 2 Years

Route: Loop 101, Price Freeway
Project Location: Baseline Road to Santan Freeway
Project Description: Construct one additional high-occupancy vehicle (HOV) lane in each direction
Estimated Cost: \$35,500,000
Expenditures to Date: \$33,207,547
Project Status: Project is complete
Years Project Accelerated: 2 Years

Route: Loop 303, Estrella Freeway
Project Location: Loop 303 and Bell Road
Project Description: Design Project
Estimated Cost: \$1,500,000
Expenditures to Date: \$79,809
Project Status: Design is complete
Years Project Accelerated: 1 Year

Route: Loop 303, Estrella Freeway
Project Location: Loop 303 and Bell Road
Project Description: Construct new Traffic Interchange
Estimated Cost: \$11,000,000
Expenditures to Date: \$31,001,612
Project Status: Project is complete
Years Project Accelerated: 3 Years

Route: Loop 303, Estrella Freeway
Project Location: Cactus Road and Waddell Road
Project Description: Design Project
Estimated Cost: \$1,300,000
Expenditures to Date: \$2,644,402
Project Status: Project is complete
Years Project Accelerated: 1 Year

Annual Report
Statewide Transportation Acceleration Needs (STAN) Account

Route: Loop 303, Estrella Freeway
Project Location: Cactus Road and Waddell Road
Project Description: Construct crossroad improvements
Estimated Cost: \$9,200,000
Expenditures to Date: \$0
Project Status: Project is complete
Years Project Accelerated: 3 Years

Route: Interstate 10
Project Location: Loop 101 – Sarival Road
Project Description: Reimburse Interest Costs
Estimated Cost: \$10,000,000
Expenditures to Date: \$10,380,499
Project Status: Project is complete
Years Project Accelerated: 3 to 6 Years

Route: Ellsworth Road
Project Location: Hunt Highway to Chandler Heights
Project Description: Construct Capacity Improvements
Estimated Cost: \$10,000,000
Expenditures to Date: \$10,000,000
Project Status: Project is complete
Years Project Accelerated: 5 Years

Route: Loop 101
Project Location: Maryland Avenue HOV ramps
Project Description: Construct Capacity Improvements
Estimated STAN Cost: \$10,000,000
Expenditures to Date: \$9,901,975.98
Project Status: Project is complete
Years Project Accelerated: 2 Years

Pima County Projects

Route: Interstate 10
Project Location: Pinal Air Park to Tangerine Road
Project Description: Construct one additional general purpose lane in each direction
Estimated Cost: \$27,000,000
Expenditures to Date: \$29,631,270
Project Status: Project is complete
Years Project Accelerated: 1 to 3 Years

Route: SR 86
Project Location: Town of Sells
Project Description: Construct roadway widening
Estimated Cost: \$14,000,000
Expenditures to Date: \$14,267,859
Project Status: Project is complete
Years Project Accelerated: 1 Year

Annual Report
Statewide Transportation Acceleration Needs (STAN) Account

Route: SR 86

Project Location: Valencia to Kinney Road

Project Description: Construct intersection improvements

Estimated Cost: \$580,192

Expenditures to Date: \$166,326

Project Status: Construction is underway

Years Project Accelerated: 2 Years

Route: SR 77

Project Location: Calle Concordia to Tangerine Road

Project Description: Construct roadway widening

Estimated Cost: \$8,000,000

Expenditures to Date: \$8,014,543

Project Status: Project is complete

Years Project Accelerated: 2 Years

Thirteen Other County Projects

Route: Interstate 10

Project Location: Pinal Air Park to Picacho Peak

Project Description: Construct one additional general purpose lane in each direction

Estimated Cost: \$75,500,000

Expenditures to Date: \$55,361,497

Project Status: Project is complete

Years Project Accelerated: 1 Year

Route: US 60

Project Location: Silver King section and Superior streets

Project Description: Reconstruct to 4 lane roadway with center turn lane

Estimated Cost: \$16,700,000.00

Expenditures to Date: \$16,700,225.00

Project Status: Construction is underway

Years Project Accelerated: 1 Year